

## ಕೆರೆಗಳ ಪುನರುಜ್ಜೀವನ

- ಸರ್ಕಾರದ ಮುಖ್ಯ ಕಾರ್ಯದರ್ಶಿಗಳು, ಕರ್ನಾಟಕ ಸರ್ಕಾರ ಇವರ ಪತ್ರ ಸಂಖ್ಯೆ.ಮುಕಾ/119/2011 ದಿನಾಂಕ:28.02.2011 ರ ಪ್ರಕಾರ ಸನ್ಮಾನ್ಯ ಮುಖ್ಯಮಂತ್ರಿಗಳು ಕರ್ನಾಟಕ ಸರ್ಕಾರ ರವರು 2011-12 ನೇ ಸಾಲಿನ ಆಯವ್ಯಯದಲ್ಲ ರಾಜ್ಯದಲ್ಲ ಸುಮಾರು 1000 ಕೋಟಿ ರೂಪಾಯಿಗಳ ವೆಚ್ಚದಲ್ಲ ಕೆರೆಗಳ ಪುನರುಜ್ಜೀವನ ಕಾರ್ಯ ಕೈಗೊಳ್ಳುವುದಾಗಿ ಘೋಷಿಸಿದ್ದಾರೆ. ನದರಿ ಕಾರ್ಯವನ್ನು ಮುಂಗಾರು ಪ್ರಾರಂಭವಾಗುವದಕ್ಕಿಂತ ಮುಂಚಿತವಾಗಿ ತೆಗೆದುಕೊಳ್ಳುವುದು.
- ಯಾದಗಿರಿ ಜಿಲ್ಲೆಗೆ ಪ್ರತಿ ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರಕ್ಕೆ ರೂ.5.00 ಕೋಟಿ ನಿಗದಿಪಡಿಸಿದ್ದು, ಅದರನ್ವಯ ಜಿಲ್ಲಾ ಪಂಚಾಯತ ಇಲಾಖಾ ವ್ಯಾಪ್ತಿಗೊಳಪಡುವ ಇಲ್ಲಯವರೆಗೂ ಇತರೇ ಯೋಜನೆಗಳಡಿ ಪುನರುಜ್ಜೀವನ ಕಾರ್ಯ ಕೈಗೊಳ್ಳದ ಕೆರೆಗಳನ್ನು ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರವಾರು ಗುರುತಿಸಿ, ಯಾದಗಿರಿ ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರದಲ್ಲ (17), ಗುರುಮಠಕಲ್ ವಿಧಾನಸಭಾ ಮತಕ್ಷೇತ್ರದಲ್ಲ (15), ಶಹಾಪುರ ವಿಧಾನಸಭಾ ಮತಕ್ಷೇತ್ರದಲ್ಲ (12), ಸುರಪುರ ವಿಧಾನಸಭಾ ಮತಕ್ಷೇತ್ರದಲ್ಲ (14) ಒಟ್ಟು (58) ಕೆರೆಗಳನ್ನು ಆಯ್ಕೆ ಮಾಡಲಾಗಿದ್ದು, ಸರ್ಕಾರದ ಆದೇಶದನ್ವಯ ನದರಿ ಕೆರೆಗಳ ಪಟ್ಟಿಯನ್ನು ಮಾನ್ಯ ಜಿಲ್ಲಾ ಉಸ್ತುವಾರಿ ಸಚಿವರಿಂದ ಅನುಮೋದನೆ ಪಡೆಯಲಾಗಿದೆ.

➤ ಪ್ರಸ್ತುತ ಒಟ್ಟು (58) ಕೆರೆಗಳ ಪೈಕಿ (01) ಕೆರೆಯ ಕಾಮಗಾರಿಯನ್ನು ಕೈಬಿಡಲಾಗಿದ್ದು, ಬಾಕಿ ಉಳಿದ (57) ಕಾಮಗಾರಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಹಾಗೂ ಟೆಂಡರ್ ಅನುಮೋದನೆ ನೀಡಲಾಗಿದೆ.

➤ (57) ಕೆರೆಗಳ ಕಾಮಗಾರಿಗಳ ಪೈಕಿ ಪ್ರಸ್ತುತ (44) ಕಾಮಗಾರಿಗಳು ಕಾರ್ಯಾರಂಭ ಮಾಡಿದ್ದು ಪ್ರಗತಿಯಲ್ಲರುತ್ತವೆ. (13) ಕಾಮಗಾರಿಗಳ ಕೆಲಸ ಇನ್ನು ಪ್ರಾರಂಭಿಸಿರುವುದಿಲ್ಲ.

ಕಾರ್ಯಾರಂಭ ಮಾಡಿರುವ ಕಾಮಗಾರಿಗಳಿಗೆ ರೂ.975.43 ಲಕ್ಷಗಳ ಅನುದಾನದ ಅವಶ್ಯಕತೆ ಇರುತ್ತದೆ.

**C.M. PACKAGE DISTRICT WISE DETAILS FOR THE MONTH OF SEPTEMBER - 2011**

Rs. in lakhs

| Sl. No. | Division                | Submitted to D.C.  |                | Approved By D.C. |             |                   |                 | No.of works Started |             | No.of Tender Accepted |             | No.of Tender Opened |             | Balance No.of Tender Opened |             | Date of Opening of Tender | Expndr. (Rs. in lakhs) | Pending Bill/Amount required (Rs. in lakhs) |
|---------|-------------------------|--------------------|----------------|------------------|-------------|-------------------|-----------------|---------------------|-------------|-----------------------|-------------|---------------------|-------------|-----------------------------|-------------|---------------------------|------------------------|---|
|         |                         | Total No. of Works | Amount         | M.I. Tank        | ZP/CMC Tank | Total No.of works | Amount in Lakhs | Package             | No.of works | Package               | No.of works | Package             | No.of works | Package                     | No.of works |                           |                        |   |
| 1       | 2                       | 3                  | 4              | 5                | 6           | 7                 | 8               | 9                   | 10          | 11                    | 12          | 13                  | 14          | 15                          | 16          | 17                        | 18                     | 19  |
|         | <b>YADGIR DISTRICT.</b> |                    |                |                  |             |                   |                 |                     |             |                       |             |                     |             |                             |             |                           |                        |   |
| 1       | GULBARGA                | 57                 | 1957.00        | 0                | 57          | 57                | 1957.00         | 21                  | 39          | 26                    | 55          | 27                  | 57          | 0                           | 0           | 0.00                      | 271.71                 |   |
|         | <b>TOTAL</b>            | <b>57</b>          | <b>1957.00</b> | <b>0.00</b>      | <b>57</b>   | <b>57</b>         | <b>1957.00</b>  | <b>21</b>           | <b>39</b>   | <b>26</b>             | <b>55</b>   | <b>27</b>           | <b>57</b>   | <b>0</b>                    | <b>0</b>    | <b>0</b>                  | <b>271.71</b>          |   |

**Executive Engineer,**  
M.I. Division, Gulbarga.

**STATUS OF MINOR IRRIGATION DEPARTMENT WORKS TAKEN UP UNDER 1000 CRORE PROGRAMME OCTOBER -2011)**

Rs. in lakhs

| Sl. No. | District | Taluk  | Name of work   | Estimated Cost | No. & Date of Administration approval Order.  | Amount of Contract | Name of Agency       | Tender Stage                 |                             | Expenditure | Probable expndr. upto 3/2012 | Remarks indicating present status of work  |
|---------|----------|--------|--|----------------|---|--------------------|----------------------|------------------------------|-----------------------------|-------------|------------------------------|--|
|         |          |        |  |                |   |                    |                      | Date of Invitation of Tender | Date of issue of work order |             |                              |  |
| 1       | 2        | 3      | 4  | 5              | 6   | 7                  | 8                    | 9                            | 10                          | 11          | 12                           | 13   |
| 1       | Yadgir   | Yadgir | Restoration of tank near Sangvar village in Yadgir Taluk                 | 37.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 32.97              | N.Sudarshan          | 13.05.2011                   | 11.07.2011                  | 20.93       | 11.50                        | Work nearing completion  |
| 2       | Yadgir   | Yadgir | Restoration of Chakunte tank near Kalebilgundi in Yadgir Taluk           | 33.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 30.25              | N.Sudarshan          | 13.05.2011                   | 11.07.2011                  | 0.36        | 30.00                        | Work started   |
| 3       | Yadgir   | Yadgir | Restoration of Rekhalkunta tank near Kanekal village in Yadgir Taluk     | 32.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 28.54              | N.Sudarshan          | 13.05.2011                   | 01.08.2011                  | 0.36        | 28.00                        | Work started   |
| 4       | Yadgir   | Yadgir | Restoration of Madhavikunta tank near Madhawar village in Yadgir Taluk   | 38.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 33.67              | N.Sudarshan          | 13.05.2011                   | 01.08.2011                  | 0.38        | 32.00                        | Work not started   |
| 5       | Yadgir   | Yadgir | Restoration of Pinchurkunta near Yelsatti village in Yadgir Taluk        | 35.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 31.58              | Mahadevappa Yelsatti | 13.05.2011                   | 25.07.2011                  | 11.19       | 20.00                        | Impts. to bund in progress. Impts. to Waste weir completed, Desilting stopped due to rain. |
| 6       | Yadgir   | Yadgir | Restoration of Big tank near Yelsatti village in Yadgir Taluk            | 35.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 31.45              | Mahadevappa Yelsatti | 13.05.2011                   | 25.07.2011                  | 14.27       | 17.00                        | Impts. to bund and canal completed. Desilting to be done.                                  |
| 7       | Yadgir   | Yadgir | Restoration of Khan tank near Maskanhalli village in Yadgir Taluk        | 32.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 29.26              | N.Sudarshan          | 13.05.2011                   | 11.07.2011                  | 18.07       | 8.00                         | Desilting (60%) completed. Bund & Canal work nearing completion.                           |
| 8       | Yadgir   | Yadgir | Restoration of Agasarbenchi tank near Warkanalli village in Yadgir Taluk | 38.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 30.92              | Veeres L. Angadi.    | 23.04.2011                   | 14.06.2011                  | 0.27        | 30.00                        | Work not started   |
| 9       | Yadgir   | Yadgir | Restoration of Kumbarkunta tank near Waraknalli village in Yadgir Taluk  | 38.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 33.31              | Veeres L. Angadi.    | 23.04.2011                   | 14.06.2011                  | 0.43        | 25.00                        | Jungle clearance completed. Further work under progress.                                   |
| 10      | Yadgir   | Yadgir | Restoration of Bididi kere near Halgera village in Yadgir Taluk          | 35.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 30.54              | Veeres L. Angadi.    | 23.04.2011                   | 14.06.2011                  | 0.26        | 0.00                         | Work not started due to objection from Ryoths.   |

| Sl. No. | District | Taluk  | Name of work   | Estimated Cost | No. & Date of Administration approval Order.  | Amount of Contract | Name of Agency    | Tender Stage                 |                             | Expenditure | Probable expndr. upto 3/2012 | Remarks indicating present status of work   |
|---------|----------|--------|--|----------------|---|--------------------|-------------------|------------------------------|-----------------------------|-------------|------------------------------|---|
|         |          |        |  |                |   |                    |                   | Date of Invitation of Tender | Date of issue of work order |             |                              |   |
| 1       | 2        | 3      | 4  | 5              | 6   | 7                  | 8                 | 9                            | 10                          | 11          | 12                           | 13  |
| 11      | Yadgir   | Yadgir | Restoration of Gaon tank near R-Hosalli village in Yadgir Taluk            | 31.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 24.47              | Veeres L. Angadi. | 23.04.2011                   | 14.06.2011                  | 3.22        | 15.00                        | Desilting (80%) completed. Bund work under progress.  |
| 12      | Yadgir   | Yadgir | Restoration of Mujamdar tank near Mundargi village in Yadgir Taluk         | 32.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 28.76              | Veeres L. Angadi. | 26.04.2011                   | 14.06.2011                  | 0.28        | 28.00                        | Work not started.   |
| 13      | Yadgir   | Yadgir | Restoration of Gaon tank near Mundargi village in Yadgir Taluk             | 33.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 26.25              | Veeres L. Angadi. | 26.04.2011                   | 14.06.2011                  | 1.46        | 15.00                        | Desilting (30%) completed. Bund and canal work under progress. Work stopped due to rain.                                      |
| 14      | Yadgir   | Yadgir | Restoration of Mouli tank near Mundargi village in Yadgir Taluk            | 32.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 25.73              | Veeres L. Angadi. | 26.04.2011                   | 14.06.2011                  | 3.53        | 18.00                        | Desilting (70%) completed. Bund and canal work under progress. Work stopped due to rain.                                      |
| 15      | Yadgir   | Yadgir | Restoration of Metti tank near Koilur village in Yadgir Taluk              | 33.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 27.18              | Veeres L. Angadi. | 26.04.2011                   | 14.06.2011                  | 0.18        | 20.00                        | Desilting (40%) completed. Further work under progress. Work stopped due to rain.   |
| 16      | Yadgir   | Yadgir | Restoration of Gaon tank near Paglapur village in Yadgir Taluk             | 36.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 30.73              | Veeres L. Angadi. | 26.04.2011                   | 14.06.2011                  | 13.51       | 20.00                        | Jungle clearance completed. Desilting (40%) completed. Work stopped due to rain.  |
| 17      | Yadgir   | Yadgir | Restoration of Gaon tank near Mushtoor village in Yadgir Taluk             | 30.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 25.14              | Veeres L. Angadi. | 26.04.2011                   | 14.06.2011                  | 1.77        | 8.00                         | Desilting (50%) completed. Bund Impts. completed. Canal out of 400 Mtr., 365 Mtr. completed.                                  |
| 18      | Yadgir   | Yadgir | Restoration of Appareddy Cheru tank near Chandarki village in Yadgir Taluk | 28.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 24.23              | Paravatareddy     | 26.04.2011                   | 20.07.2011                  | 17.50       | 5.00                         | Bund Impts. completed. Repairs to sluice will be started after empty of tank, desilting held up due to land owners objection. |
| 19      | Yadgir   | Yadgir | Restoration of Mallayya Cheru tank near Gurmitkal in Yadgir Taluk          | 40.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 34.44              | Paravatareddy     | 26.04.2011                   | 20.07.2011                  | 10.85       | 24.00                        | Bund Impts. completed. Repairs to waste weir is under progress. Desilting will be started soon after empty of tank.           |

| Sl. No. | District | Taluk  | Name of work  | Estimated Cost | No. & Date of Administration approval Order.  | Amount of Contract | Name of Agency    | Tender Stage                 |                             | Expenditure | Probable expndr. upto 3/2012 | Remarks indicating present status of work   |
|---------|----------|--------|---|----------------|---|--------------------|-------------------|------------------------------|-----------------------------|-------------|------------------------------|---|
|         |          |        |   |                |   |                    |                   | Date of Invitation of Tender | Date of issue of work order |             |                              |   |
| 1       | 2        | 3      | 4   | 5              | 6   | 7                  | 8                 | 9                            | 10                          | 11          | 12                           | 13  |
| 20      | Yadgir   | Yadgir | Restoration of Appana kere near Ashnal in Yadgir Taluk                    | 35.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 32.15              | Paravatareddy     | 26.04.2011                   | 20.07.2011                  | 16.42       | 6.00                         | Bund improvements, waste weir and canal impts. completed. Desilting will be started soon after empty of tank.                                   |
| 21      | Yadgir   | Yadgir | Restoration of Thoor tank near Belgera village in Yadgir Taluk            | 37.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 32.76              | Paravatareddy     | 26.04.2011                   | 20.07.2011                  | 25.62       | 2.00                         | Bund Impts. completed, desilting held up due to land owners objection.  |
| 22      | Yadgir   | Yadgir | Restoration of Somadevi tank near Katagi Shahapur village in Yadgir Taluk | 35.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 28.28              | Paravatareddy     | 26.04.2011                   | 20.07.2011                  | 0.32        | 8.64                         | Bund Impts. completed. Repairs to waste weir under progress.  |
| 23      | Yadgir   | Yadgir | Restoration of Gaon tank near Ammapalli village in Yadgir Taluk           | 34.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 26.27              | Paravatareddy     | 26.04.2011                   | 20.07.2011                  | 0.22        | 27.50                        | Bund Impts. completed. Repairs to waste weir under progress.  |
| 24      | Yadgir   | Yadgir | Restoration of Mouli tank near Hongera village in Yadgir Taluk            | 30.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 27.82              | K. Veeranna       | 26.04.2011                   | 18.06.2011                  | 0.20        | 7.90                         | Bund Impts. completed. Desilting will be started soon after empty of tank.  |
| 25      | Yadgir   | Yadgir | Restoration of Small tank near Kotgera village in Yadgir Taluk            | 30.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 28.27              | K. Veeranna       | 26.04.2011                   | 18.06.2011                  | 0.20        | 0.00                         | Due to land problem, work not started.  |
| 26      | Yadgir   | Yadgir | Restoration of Kotagar tank near Arkeri (K) in Yadgir Taluk               | 33.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 29.09              | Veeres L. Angadi. | 04.05.2011                   | 14.06.2011                  | 9.08        | 20.00                        | Jungle clearance completed. Desilting (60%) completed and bund impts. works naring completion. Canal work yet to be started.                    |
| 27      | Yadgir   | Yadgir | Restoration of Bommas tank near Arkeri (K) in Yadgir Taluk                | 32.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 28.02              | Veeres L. Angadi. | 04.05.2011                   | 14.06.2011                  | 2.91        | 25.00                        | Jungle clearance under progress. Desilting (10% ) completed. Bund Impts. under progress. Canal work yet to be started.                          |
| 28      | Yadgir   | Yadgir | Restoration of Dibbi tank near Hegimadra village in Yadgir Taluk          | 33.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 29.46              | S.R. Patil        | 04.05.2011                   | 28.06.2011                  | 12.77       | 16.50                        | Jungle clearance completed. Desilting (100%) completed and bund impts. nearing completion. Canal work out of 75 Mtr., 45 Mtr. length completed. |

| Sl. No. | District | Taluk    | Name of work  | Estimated Cost | No. & Date of Administration approval Order.  | Amount of Contract | Name of Agency        | Tender Stage                 |                             | Expenditure   | Probable expndr. upto 3/2012 | Remarks indicating present status of work   |
|---------|----------|----------|---|----------------|---|--------------------|-----------------------|------------------------------|-----------------------------|---------------|------------------------------|---|
|         |          |          |   |                |   |                    |                       | Date of Invitation of Tender | Date of issue of work order |               |                              |   |
| 1       | 2        | 3        | 4   | 5              | 6   | 7                  | 8                     | 9                            | 10                          | 11            | 12                           | 13  |
| 29      | Yadgir   | Yadgir   | Restoration of Gaon tank near Arkera (B) village in Yadgir Taluk    | 33.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 29.39              | S.R. Patil            | 04.05.2011                   | 28.06.2011                  | 8.32          | 20.00                        | Jungle clearance completed. Desilting (40%) completed and bund impts. works under progress. |
| 30      | Yadgir   | Yadgir   | Restoration of Honnakeri Tank near Mailapur village in Yadgir Taluk | 20.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 13.05.2011 | 19.37              | K. Veeranna           | 19.05.2011                   | 20.07.2011                  | 9.90          | 9.49                         | Bund Impts. completed. Further work under progress.   |
| 31      | Yadgir   | Yadgir   | Restoration of Annappa tank near Mailapur in Yadgir Taluk           | 12.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 13.05.2011 | 11.36              | K. Veeranna           | 19.05.2011                   | 20.07.2011                  | 8.47          | 3.00                         | Bund Impts. completed. Further work under progress.   |
|         |          |          | <b>Total:</b>   | <b>1012.00</b> |   | <b>881.66</b>      |                       |                              |                             | <b>213.25</b> | <b>500.53</b>                |   |
| 32      | Yadgir   | Shahapur | Restoration of Pattar tank near Wadgera village in Shahapur Taluk   | 30.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 25.90              | N.Sudarshan           | 13.05.2011                   | 11.07.2011                  | 0.36          | 25.00                        | Desilting, Bund impts. completed. Canal work under progress.                                |
| 33      | Yadgir   | Shahapur | Restoration of Gaon tank near Nadihal village in Shahapur Taluk     | 40.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 37.53              | Sanjeevreddy          | 26.04.2011                   | 08.08.2011                  | 0.24          | 37.00                        | Work not started.   |
| 34      | Yadgir   | Shahapur | Restoration of Gaon tank near Darshnapur village in Shahapur Taluk  | 40.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 37.33              | Sanjeevreddy          | 26.04.2011                   | 08.08.2011                  | 0.24          | 0.00                         | Work not started.   |
| 35      | Yadgir   | Shahapur | Restoration of Amruth tank near Shahapur Town in Shahapur Taluk     | 35.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 32.25              | Sanganagouda N. Patil | 13.05.2011                   | 11.07.2011                  | 0.36          | 25.00                        | Jungle clearance completed. Desilting stopped due to rain.                                  |
| 36      | Yadgir   | Shahapur | Restoration of Nagar tank near Shahapur in Shahapur Taluk           | 40.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 32.62              | Sanganagouda N. Patil | 13.05.2011                   | 11.07.2011                  | 12.08         | 10.00                        | Desilting (50%) completed. Jungle clearance completed.                                      |
| 37      | Yadgir   | Shahapur | Restoration of Mavinkere near Hallisagar in Shahapur Taluk          | 50.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 08.06.2011 | 37.13              | Devindrappa Gouda     | -                            | -                           | 10.89         | 25.00                        | Desilting (100%) completed. Jungle clearance completed. Impts. to bund under progress.      |
| 38      | Yadgir   | Shahapur | Restoration of Gogi Big Tank in Shahapur Taluk                      | 50.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 08.06.2011 | 45.19              | Sanganagouda N. Patil | -                            | -                           | 0.23          | 0.00                         | Work not started.   |

| Sl. No. | District | Taluk    | Name of work  | Estimated Cost | No. & Date of Administration approval Order.  | Amount of Contract | Name of Agency        | Tender Stage                 |                             | Expenditure  | Probable expndr. upto 3/2012 | Remarks indicating present status of work                        |
|---------|----------|----------|---|----------------|---|--------------------|-----------------------|------------------------------|-----------------------------|--------------|------------------------------|--|
|         |          |          |   |                |   |                    |                       | Date of Invitation of Tender | Date of issue of work order |              |                              |  |
| 1       | 2        | 3        | 4   | 5              | 6   | 7                  | 8                     | 9                            | 10                          | 11           | 12                           | 13   |
| 39      | Yadgir   | Shahapur | Restoration of Hoskar Bangala kunta near Hosakere village in Shahapur Taluk | 45.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 08.06.2011 | 41.04              | Sanganagouda N. Patil | -                            | -                           | 0.22         | 40.00                        | Work not started.  |
| 40      | Yadgir   | Shahapur | Restoration of Madrki Anicut in Shahapur Taluk                              | 26.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 04.05.2011 | 21.39              | Basannagouda Allikoti | 19.05.2011                   | 25.07.2011                  | 0.18         | 20.00                        | Work not started.  |
|         |          |          | <b>Total:</b>   | <b>356.00</b>  |   | <b>310.38</b>      |                       |                              |                             | <b>24.80</b> | <b>182.00</b>                |  |
| 41      | Yadgir   | Shorapur | Restoration of Khanapur tank in Shorapur Taluk                              | 40.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 32.05              | Narsareddy            | 26.04.2011                   | -                           | 0.24         | 32.00                        | Desilting, Bund impts. under progress.                           |
| 42      | Yadgir   | Shorapur | Restoration of Bhogeshwar tank near Kembhavi village in Shorapur Taluk      | 35.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 29.56              | Narsareddy            | 26.04.2011                   | -                           | 0.18         | 29.50                        | Constr. of protection wall under progress.                       |
| 43      | Yadgir   | Shorapur | Restoration of Bommanhalli tank in Shorapur Taluk                           | 23.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 19.04.2011 | 19.57              | Narsareddy            | 26.04.2011                   | -                           | 0.12         | 19.50                        | Desilting, Bund impts. completed, further work under progress.   |
| 44      | Yadgir   | Shorapur | Restoration of Bhairimaddi tank near in Shorapur Taluk                      | 25.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 26.04.2011 | 21.70              | Nagappa D. Devargonal | 04.05.2011                   | 10.06.2011                  | 3.02         | 15.00                        | Desilting, Bund impts. completed, and canal work heldup.         |
| 45      | Yadgir   | Shorapur | Restoration of Siddankera near Jalibenchi village in Shorapur Taluk         | 25.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 26.04.2011 | 21.80              | Nagappa D. Devargonal | 04.05.2011                   | 10.06.2011                  | 2.95         | 14.00                        | Bund impts. completed, CD work, Canal work and Desilting heldup. |
| 46      | Yadgir   | Shorapur | Restoration of Machigundal tank in Shorapur Taluk                           | 25.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 26.04.2011 | 21.97              | Basannagouda Allikoti | 04.05.2011                   | 10.06.2011                  | 2.09         | 15.00                        | Bund impts. completed.   |
| 47      | Yadgir   | Shorapur | Restoration of Rayanpal tank in Shorapur Taluk                              | 50.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 26.04.2011 | 42.82              | Basannagouda Allikoti | 04.05.2011                   | 10.06.2011                  | 16.78        | 25.00                        | Desilting and canal work under progress.                         |
| 48      | Yadgir   | Shorapur | Restoration of Rayagera tank in Shorapur Taluk                              | 25.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 26.04.2011 | 21.76              | Basannagouda Allikoti | 04.05.2011                   | 10.06.2011                  | 5.38         | 6.00                         | Bund impts. under progress.                                      |
| 49      | Yadgir   | Shorapur | Restoration of Rayangola Pickup near Rayangola village in Shorapur Taluk.   | 25.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 04.05.2011 | 22.00              | Basannagouda Allikoti | 13.05.2011                   | 28.06.2011                  | 10.06        | 10.00                        | Canal work and protection wall under progress.                   |



| Sl. No. | District | Taluk    | Name of work  | Estimated Cost | No. & Date of Administration approval Order.  | Amount of Contract | Name of Agency        | Tender Stage                 |                             | Expenditure   | Probable expndr. upto 3/2012 | Remarks indicating present status of work                 |
|---------|----------|----------|---|----------------|---|--------------------|-----------------------|------------------------------|-----------------------------|---------------|------------------------------|---|
|         |          |          |   |                |   |                    |                       | Date of Invitation of Tender | Date of issue of work order |               |                              |   |
| 1       | 2        | 3        | 4   | 5              | 6   | 7                  | 8                     | 9                            | 10                          | 11            | 12                           | 13  |
| 50      | Yadgir   | Shorapur | Restoration of Somanath Devi Keri near Kakkeravillage in Shoranur Taluk   | 25.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 04.05.2011 | 19.29              | Basannagouda Allikoti | 13.05.2011                   | 28.06.2011                  | 14.14         | 10.00                        | Bund Impts. and desilting completed.                      |
| 51      | Yadgir   | Shorapur | Restoration of Ammapur Pickup near Ammapur S.K. village in Shorapur Taluk | 25.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 04.05.2011 | 18.83              | Basannagouda Allikoti | 13.05.2011                   | 28.06.2011                  | 0.19          | 18.00                        | Desilting under progress.                                 |
| 52      | Yadgir   | Shorapur | Restoration of Devalgonal tank in Shorapur Taluk                          | 41.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 04.05.2011 | 33.81              | Basannagouda Allikoti | 13.05.2011                   | 28.06.2011                  | 9.02          | 9.00                         | Canal work 600 mtr. completed.                            |
| 53      | Yadgir   | Shorapur | Restoration of Siddanna tank near Siddapur village in Shoranur Taluk      | 25.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 04.05.2011 | 19.08              | Basannagouda Allikoti | 13.05.2011                   | 28.06.2011                  | 2.99          | 13.00                        | Bund Impts. completed.                                    |
| 54      | Yadgir   | Shorapur | Restoration of Padashetty Totada tank near Kodekal in Shorapur Taluk      | 25.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 04.05.2011 | 24.41              | Basannagouda Allikoti | 13.05.2011                   | 28.06.2011                  | 12.74         | 11.00                        | Work nearing completion.                                  |
| 55      | Yadgir   | Shorapur | Restoration of Timmappa Tank near Kodekal in Shorapur Taluk               | 50.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 04.05.2011 | 39.81              | Basannagouda Allikoti | 13.05.2011                   | 28.06.2011                  | 13.79         | 25.00                        | Bund, waste weir completed. Pitching work under progress. |
| 56      | Yadgir   | Shorapur | Restoration of Hosakere near Khanapur S.H. in Shorapur Taluk              | 25.00          | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 13.05.2011 | 20.62              | Basannagouda Allikoti | 19.05.2011                   | 25.07.2011                  | 0.12          | 0.00                         | Due to land problem, work not started.                    |
| 57      | Yadgir   | Shorapur | Restoration of Bonal Tank in Shorapur Taluk                               | 100.00         | ಸಂ. ಕಂ/ಭೂಮಿ/ಸಿಆರ್/09/11-12 ದಿನಾಂಕ: 13.05.2011 | 76.65              | Basannagouda Allikoti | 24.05.2011                   | 08.08.2011                  | 0.77          | 40.00                        | Bund and Road work under progress.                        |
|         |          |          | <b>Total:</b>   | <b>589.00</b>  |   | <b>485.73</b>      |                       |                              |                             | <b>94.58</b>  | <b>292.00</b>                |   |
|         |          |          | <b>Grand Total:</b>   | <b>1957.00</b> |   | <b>1677.77</b>     |                       |                              |                             | <b>332.63</b> | <b>974.53</b>                |   |

**Executive Engineer**  
M.I.Division,Gulbarga.

**C.M. PACKAGE DISTRICT WISE DETAILS FOR THE MONTH OF OCTOBER - 2011**

Rs. in lakhs

| Sl. No. | Division                | Submitted to D.C.  |                | Approved By D.C. |             |                   |                 | No.of works Started |             | No.of Tender Accepted |             | No.of Tender Opened |             | Balance No.of Tender Opened |             | Date of Opening of Tender | Expndr. (Rs. in lakhs) | Probable expndr. upto 3/2012 |
|---------|-------------------------|--------------------|----------------|------------------|-------------|-------------------|-----------------|---------------------|-------------|-----------------------|-------------|---------------------|-------------|-----------------------------|-------------|---------------------------|------------------------|------------------------------|
|         |                         | Total No. of Works | Amount         | M.I. Tank        | ZP/CMC Tank | Total No.of works | Amount in Lakhs | Package             | No.of works | Package               | No.of works | Package             | No.of works | Package                     | No.of works |                           |                        |                              |
| 1       | 2                       | 3                  | 4              | 5                | 6           | 7                 | 8               | 9                   | 10          | 11                    | 12          | 13                  | 14          | 15                          | 16          | 17                        | 18                     | 19                           |
|         | <b>YADGIR DISTRICT.</b> |                    |                |                  |             |                   |                 |                     |             |                       |             |                     |             |                             |             |                           |                        |                              |
| 1       | GULBARGA                | 57                 | 1957.00        | -                | 57          | 57                | 1957.00         | 24                  | 46          | 27                    | 57          | 27                  | 57          | -                           | -           | -                         | 332.63                 | 974.53                       |
|         | <b>TOTAL</b>            | <b>57</b>          | <b>1957.00</b> | <b>0.00</b>      | <b>57</b>   | <b>57</b>         | <b>1957.00</b>  | <b>24</b>           | <b>46</b>   | <b>27</b>             | <b>57</b>   | <b>27</b>           | <b>57</b>   | <b>-</b>                    | <b>-</b>    | <b>-</b>                  | <b>332.63</b>          | <b>974.53</b>                |

**Executive Engineer,**  
M.I. Division, Gulbarga.